From:	Ronnie Williams
To:	Wheat, Gretchen S - DNR
Subject:	RE: Emerald Sky Dairy
Date:	Wednesday, November 08, 2017 3:04:26 PM
Attachments:	image002.png image003.png image004.png image005.png image006.png

---

Hi Gretchen,

Please see my response to your questions below in red.

1) Are these the correct runoff collection areas? (I added the terms “west” and “east” to help distinguish the two feed storage areas from each other. To determine the existing East FSA, I had to subtract the proposed West FSA & New Calf Hutch Lot from the total of 321,316 ft^2 shown on the spreadsheet.)
   - Proposed West FSA (88,993 ft^2).
   - New Calf Hutch Lot (56,164 ft^2).
   - Existing East FSA (176,159 ft^2).
   - Existing Heifer Lot (6,600 ft^2).

   The proposed West FSA and Existing Heifer Lot are correct. The proposed Calf Hutch Lot is 56,149 ft^2, and The Existing East FSA is only 107,593 ft^2. The total 321,316 ft^2 shown on the spreadsheet appears to by a carryover from a previous design. Our updated area shows a total of 252,735 ft^2.

2) Which version of NRCS 629 did you use? (I don’t see a revision date with any or your narrative references to NRCS 629, and NRCS 629 also doesn’t appear to be included in the submittal.)

   The Wisconsin NRCS 629 Waste Treatment dated 1/17 was used.

If you have any further questions please let me know.

Thanks

Ron

Ronnie Williams, PE
Williams Engineering Services, LLC
E14910 Bears Grass Rd
Augusta WI, 54722
Office 715-286-5726
Cell 715-829-3231

From: prvs=477d2a706=Gretchen.Wheat@wisconsin.gov
[mailto:prvs=477d2a706=Gretchen.Wheat@wisconsin.gov] **On Behalf Of** Wheat, Gretchen S - DNR
Sent: Tuesday, November 07, 2017 4:26 PM
To: wes@chipvalley.com
Subject: Emerald Sky Dairy

Ron – An approval is due by the end of this week for the remaining portions of the Emerald Sky project.
I've run into the following questions, which I hope WES can easily respond to.

1) Are these the correct runoff collection areas? (I added the terms "west" and "east" to help distinguish the two feed storage areas from each other. To determine the existing East FSA, I had to subtract the proposed West FSA & New Calf Hutch Lot from the total of 321,316 ft^2 shown on the spreadsheet.)
   - Proposed West FSA (88,993 ft^2).
   - New Calf Hutch Lot (56,164 ft^2).
   - Existing East FSA (176,159 ft^2).
   - Existing Heifer Lot (6,600 ft^2).

2) Which version of NRCS 629 did you use? (I don't see a revision date with any or your narrative references to NRCS 629, and NRCS 629 also doesn't appear to be included in the submittal.)

Thank you.

We are committed to service excellence.
Visit our survey at http://dnr.wi.gov/customersurvey to evaluate how I did.

Gretchen Wheat, P.E.
Water Resources Engineer – Watershed Management Bureau/Water Division
Wisconsin Department of Natural Resources
U.S. Mail: WDNR - WT/3, P.O. Box 7921, Madison, WI 53707-7921
Phone: (608) 264-6273
gretchen.wheat@wisconsin.gov
dnr.wi.gov